



**TELANGANA ELECTRICITY REGULATORY COMMISSION**

'Vidyut Niyamtran Bhavan', G.T.S. Colony, Kalyan Nagar, Hyderabad 500 045

**O. P. No. 78 of 2025**

**Dated: 10.03.2026**

**Present**

Dr. Justice Devaraju Nagarjun, Chairman

Sri. Raghu Kancharla, Member (Technical)

Sri. Cherukuri Srinivasa Rao, Member (Finance)

**Telangana Power Generation Corporation Limited**

... Petitioner

**AND**

**1. Southern Power Distribution Company of Telangana Limited,**

**2. Northern Power Distribution Company of Telangana Limited**

... Respondent

**ORDER**

**In the matter of approval of additional capital cost towards Construction of Quarters at KTPS-VII Stage under section 62/64 and 86 (1) (a) of the Electricity Act, 2003.**

Telangana Power Generation Corporation Limited (hereinafter referred as "TGGENCO" or "Applicant" or "Petitioner") filed a Petition on 30.08.2025 under Section 62 of the Electricity Act, 2003 and under the provisions of the "Telangana Electricity Regulatory Commission (Multi Year Tariff) Regulation, 2023" Regulation No.2 of 2023 for approval of additional capital cost towards Construction of Quarters

at KTPS-VII Stage. The Petition is admitted by the Commission and assigned O.P. No. 78 of 2025.

The Commission, in exercise of its powers conferred under the Electricity Act, 2003 and under Regulation No. 2 of 2023 and after considering Petitioner's submissions, additional submissions, suggestions and objections of the other stakeholders, responses of Petitioner on issues that are raised during the Public Hearing and all other relevant material, passed the following:

**Background:**

1. Telangana Power Generation Corporation Limited (hereinafter referred to as "TGGENCO" or as the "Petitioner") was established as a company registered under the Companies Act 2013 on 19th May 2014 upon coming into force of the Andhra Pradesh Reorganization Act, 2014 with effect from 2nd June 2014.
2. The Commission vide notification 30.12.2023 has issued TGERC Regulation No. 2 of 2023 viz., Telangana Electricity Regulatory Commission (Multi Year Tariff) Regulation No 2 of 2023.
3. The Petitioner, as directed by the Commission, published a Public Notice in two (2) English, two (2) Telugu and One (1) Urdu daily newspapers on 19.12.2025 (Annexure 1). The Public Notice was to inform stakeholders and the general public at large that petitioners have filed petition before the Commission in respect of approval of additional capital cost towards Construction of Quarters at KTPS-VII Stage. It was also notified in the Public Notice that, objections/suggestions on the filings may be filed with the petitioners by 09.01.2026 with a copy marked to the Commission Secretary. In the Public Notice, it was also indicated that the Public Hearing to be held on 20.01.2026 from 11:00 hours onwards in the Court Hall of the Commission, 'Vidyut Niyantaran Bhavan', G.T.S. Colony, Kalyan Nagar, Hyderabad 500 045. The filings submitted by TGGENCO was hosted on the official website of TGGENCO as well as on the website of the Commission.

**Petitioner Submissions**

4. The Petitioner submitted the following:

## Details of the Proposal

- i. TGENCO has proposed Additional Cost towards Construction of Quarters at KTPS-VII stage. The brief description of the work includes Soil investigation, Engineering, Design, Construction of A-Type- 1 No. (1 Block), B-Type- 6 Nos. (6 Blocks), C-Type- 24 Nos. (1 Block with stilt+4 floors), D-Type -72 Nos. (1 Block with Stilt+8 floors, E-Type-171 Nos. (1Block of 90 units with Stilt + 10 floors & 1 Block of 81 units with Stilt + 9 floors) & F-Type- 450 Nos. (5 Blocks of 90 units each with stilt +10 floors) Multi Storied Residential quarters including electrical & Firefighting system works in full shape at Kothagudem Thermal Power Station Complex, Paloncha, Bhadradi-Kothagudem Dist. It is proposed to construct new residential quarters of 724 numbers at KTPS-VII Stage, Paloncha, by dismantling certain existing old quarters.
- ii. In accordance with the Clause No. 22.2 of TGERC Regulation 2 of 2023, the capital expenditure incurred or projected to be incurred in respect of new Project within the original scope of work after the cut-off date may be admitted by the Commission, subject to prudence check: "Deferred works in the original scope of work, up to a maximum period of 2 years after cut-off date, on case -to case basis".
- iii. The Commission has approved the capital cost of Rs. 831.45 Crore under Civil works under TGGENCO scope vide Business Plan, Capital Investment Plan and MYT for 4th Control Period for FY 2019-20 to FY 2023-24 Order, dated. 22.03.2022. Further Commission while approving the capital Investment plan for 4th Control period has stated under para 5.3.35 that "For new plants, the Commission has approved proposed additional capitalization which is within the original scope of the project, but incurred on a later date to save IDC".
- iv. The present proposal of Rs.495 Crore towards Construction of Quarters is within the original DPR cost of Rs. 6405.35 Crore of KTPS-VII Stage. Administrative approval was accorded for an amount of Rs.495 Crore including all provisions vide T.G.O.O. No. 153 /CE/C/Thermal/2025,

Dt:29.01.2025, by meeting the expenditure from the capital budget of KTPS VII Stage (1x800MW).

- v. The estimated amount of Rs. 495.00 Crore for Construction of proposed 724 quarters is based on SSR-2024-25 including provisions.

Summary of Capital Expenditure and Capitalisation proposed

(Rs in Crore)

Sl. No.	Particulars	FY 2025-26	FY 2026-27	FY 2027-28
1	Opening Capital Works in Progress	0	50.00	350.00
2	Capital Expenditure during the year	50.00	300.00	145.00
3	Capitalisation during the year	0.00	0.00	495.00
4	Closing Capital works in Progress	50.00	350.00	

- vi. The petitioner has submitted that, the KTPS-VII was commissioned on 26.12.2018 and as per the TGERC Regulation 1 of 2019, the cut-off date is 31.03.2021. Due to the following reasons construction of quarters was delayed.

**Reasons for Delay:**

- vii. The existing residential quarters in A, B, IM, and C colonies of the KTPS complex, Paloncha, were constructed during 1960-1970 for the employees of A, B, and C stations of the old KTPS plant, which was phased out in March 2020. The employees are residing in existing old quarters since long and reluctant to vacate the same, resulting delay in finalization of location for construction of quarters.
- viii. The employees were also scared to vacate the quarters due to Covid-19 pandemic, during 2020-22 thereby delay in taking up the Construction of New quarters.

- ix. Further during Public hearing, TGGENCO stated the following
- a. TGGENCO has established the 1<sup>st</sup> super critical unit of 1x800MW at KTPS complex. Since the super critical technology is new to TGGENCO, priority was given for construction of the unit for commissioning within the scheduled time and on the stabilization of the unit.
  - b. For new projects loan disbursement is linked to the infusion of equity portion of the project. Internal resources have been utilized for the equity portion of new projects.
  - c. The Commission has reduced the base rate of Return on equity by 4% for True-up of FY: 2022-23 & Annual Tariff for the FY: 2024-25 which also dried up the internal resources.
  - d. Hence the works could not be taken up within cut-off date of the project.
- x. In a reply to additional information sought regarding justification for claiming the present capital cost 5 years beyond the cut-off date, TGGENCO responded as follows:
- a. KTPS-VII Stage (1x800MW) has been constructed by demolishing the old quarters in the existing D-colony of KTPS complex, Paloncha. Many of the existing quarters in A-colony, B-colony & IM colony of KTPS complex were constructed with AC sheet roofing during 1960-70 for the employees of A, B, C Stations of KTPS old plant which was phased out in March 2020. The above Quarters are in dilapidated condition due to ageing. Further, doors, windows, plastering, flooring, brick masonry in almost all quarters got damaged and several leakages through roof & walls are observed during rainy season. TGGENCO has been incurring huge expenditure towards repairs/replacement of doors, windows, brick masonry, plastering, flooring, roof treatment for arresting leakage, painting etc.
  - b. The total No. of quarters required for the employees working at KTPS-VII Stage and CETD (Center of Excellence for Training & Development) is 1216. But the total number of various types of quarters which are fit for dwelling and available in A-Colony, B-Colony, C-Colony & IM Colony

at KTPS Complex for providing accommodation to employees is 236. only. Hence, the balance number of quarters required to be constructed are 980. (i.e.1216 - 236 .). However, to minimize the budget, it is proposed to construct 724 Quarters of different types against the balance requirement of 980 Quarters at KTPS Complex as detailed below.

The total estimated value of the above quarters was worked out to Rs.495.00 Crores including all provisions. Hence, it is proposed to construct new quarters at KTPS-VII Stage/ Paloncha by dismantling certain old (existing) quarters.

- c. Revised administrative approval for (1x800 MW) KTPS-VII Stage is Rs.6405.35 Crore. Technical sanction was accorded for an amount of Rs.856.45 Crore towards non-EPC civil works of new Unit (KTPS-VII Stage) vide WE No.22/KTPS VII Stage/2018-19 of Chief Engineer/Civil/Thermal/Vidyuth Soudha/Hyderabad. Out of which, a provision of Rs.400.00 Crore was allocated for township related works. After re-appropriation towards the ash pond and miscellaneous works, the remaining provision available for township construction is Rs.506.49 Crores.
- d. Further, the Telangana State Power Employees Union, Telangana Electricity Assistant Engineers Association & other employee associations of TGGENCO are regularly requesting for construction of new quarters at KTPS -VII Stage, Paloncha as the existing quarters built about 50 to 60 years ago and are now in dilapidated and not fit for occupation.
- e. In view of the above, it is proposed to construct 724 quarters at KTPS - VII Stage, Paloncha at an estimated value of Rs.495.00Crores (including all provisions) as additional capitalization under KTPS - VII Stage (1x800MW).
- f. TGGENCO Board in its 69th Meeting held on 27.01.2025, accorded administrative approval to take up the subject work, invite open tenders through e-procurement platform and for re-appropriation of required funds from available provisions in the technical sanction for KTPS-VII

Stage (1x800 MW). Accordingly, TGOO was issued for the same vide T.G.O.O. No. 153 /CE/C/Thermal/2025, Dt:29.01.2025.

- g. Subsequently, online tenders were invited and the work was awarded to the 'L1' bidder M/s. KPC Projects Limited, Hyderabad for Rs.400,98,46,495.87 (excluding provisions) on 18.10.2025. The agency has concluded the agreement vide L.S Agt.No.48/2025-26 of Superintending Engineer/ Civil/ KTPS-VII Stage/ Paloncha, Dt.04.11.2025.
- h. The Agency has submitted the preliminary/ layout drawings for approval and the same are under process. After, approval, the agency shall commence the soil investigation at the proposed location of the quarters in the various residential colonies at KTPS-VII Stage, Paloncha.

#### **Need and Justification**

- xi. The quarters have deteriorated considerably due to ageing. The doors, windows, flooring, and brick masonry have been damaged, and multiple leakages through roofs and walls are being observed during the rainy season. TGGENCO has been incurring substantial expenditure towards repairs and replacement of damaged components such as doors, windows, brick masonry, plastering, and roof treatments to arrest leakages in these quarters.
- xii. Due to delay in constructing the quarters there is no additional burden on the consumers.

#### **Prayer of the Petitioner:**

- i. Accept and take on record the Petition for additional capital cost towards Construction of Quarters at KTPS-VII Stage under section 62/64 and 86 (1) (a) of the Electricity Act, 2003 read with Clause No. 22&23 of Telangana Electricity Regulatory Commission (Multi Year Tariff) Regulation No. 2 of 2023;
- ii. Approve the Additional Capital Cost of Rs.495 crore proposed to be incurred towards Construction of Quarters at KTPS-VII Stage which is within the original project cost approved by the Commission.

- iii. Condone the delay in construction of Quarters within cut-off date due to above mentioned reasons.
- iv. To grant suitable opportunity to TGGENCO within reasonable time frame to file additional material information, if required;
- v. Condone any error/ omission and give opportunity to rectify the same;
- vi. To pass such order, as the Commission may deem fit and proper in the facts and circumstances of the case.

### **Stakeholder Submissions**

5. TGDISCOMs submitted that the COD of KTPS VII stage is 26.12.2018 and the Cut-off date is 31.03.2021. As per Clause 22.2 of Regulation 2 of 2023, the maximum period allowed for deferred works is 2 years after the cutoff date. In case of KTPS stage VII, this allowed period is 31.03.2023. Hence, the current proposal of construction of quarters is not allowed as per clause 22.2 of Regulation 2 of 2023.

### **Petitioner Replies**

6. TGGENCO has proposed construction of quarters at KTPS VII and the proposal was submitted in MYT Petition field before the Commission for the 5th control period FY 2024 – 29. The commission in the MYT Order Dt.28.10.2024 stated that the proposed work was not supported by documentary evidence.
7. The additional capital cost proposed for construction of quarters of KTPS VII was not approved. Further, the proposed cost towards construction of quarters is within the original scope and original cost of the project, now the proposal is submitted to the Commission along with need and justification for approval.

### **Commission's Ruling**

8. The KTPS-VII Stage was commissioned on 26.12.2018. In accordance with the provisions of TGERC Regulation No. 1 of 2019, the cut-off date for capitalisation is 31.03.2021.
9. The proposed cost of Rs.495 Crore towards Construction of Quarters is within the original DPR cost of Rs. 6405.35 Crore of KTPS-VII Stage. Administrative approval was accorded for an amount of Rs.495 Crore including all provisions vide T.G.O.O.

No. 153 /CE/C/Thermal/2025, Dt:29.01.2025, by meeting the expenditure from the capital budget of KTPS VII Stage (1x800MW).

10. Further the Commission has approved the capital cost of Rs. 831.45 Crore under Civil works under TGGENCO scope vide Business Plan, Capital Investment Plan and MYT for 4th Control Period for FY 2019-20 to FY 2023-24 Order, dated. 22.03.2022. Further, the Commission while approving the capital Investment plan for 4<sup>th</sup> Control period has stated under para 5.3.35 as below

*"For new plants, the Commission has approved proposed additional capitalization which is within the original scope of the project but incurred on a later date to save IDC".*

11. The Petitioner has proposed Construction of Quarters at KTPS-VII Stage, as part of the Capital Investment Plan filed before the Commission for the Control Period FY 2024-25 to FY 2028-29.
12. The Commission, vide its order dated:29.12.2023 on the Capital Investment Plan for the Control Period FY 2024-25 to FY 2028-29, stated following:

*"5.2.4 The Commission conducted prudence check of additional capitalisation for KTPS VII attributed to the works within the original scope of work as per the Clause 7.19.1 of the Regulation 01 of 2019. It states that the capital expenditure which is within the original scope of work and projected to be incurred after COD and upto Cut-Off Date, on count of the certain conditions, may be admitted by the Commission. As the additional capitalization for KTPS VII attributed to the Civil Works is within the original scope of work and planned to be incurred after the Cut Off Date, the same is not admitted by the Commission."*

13. Further, the Petitioner has proposed Construction of Quarters at KTPS-VII Stage, as part of the Multiyear Tariff Petition filed before the Commission for the 5<sup>th</sup> Control Period spanning FY 2024-25 to FY 2028-29.
14. The Commission, in its Order dated 28.10.2024 on the Multiyear Tariff Petition for the Control Period (FY 2024-25 to FY 2028-29), observed that the proposed works were not substantiated by adequate documentary evidence. In view of the limited information available, the Commission considered only the additional capitalisation

as approved in the Capital Investment Plan and Business Plan for FY 2024-25 to FY 2028-29, as per its Order dated 29.12.2023. Consequently, the additional capital cost towards the subject works was not approved.

15. The petitioner has sought for additional capital expenditure of Rs. 495Cr for construction of Quarters at KTPS-VII in terms of clause 22.2 of regulation 2 of 2023 of this Commission. Before going to justification of the expenditure sought to be incurred by the petitioner for construction of quarters at KTPS-VII stage, the objections raised by the respondent TGDISCOMs have to be considered. According to TGDISCOMs seeking additional capital expenditure for construction of quarters at KTPS-VII Stage will not fall under any of the categories of clause 22.2 of regulation 2 of 2023. For ready reference clause 22.2 or Regulation 2 of 2023 is reproduced here under.

*“22.2 The capital expenditure incurred or projected to be incurred in respect of a new Project on the following counts within the original scope of work after the cut-off date may be admitted by the Commission, subject to prudence check:*

*(i) Liabilities to meet award of arbitration or for compliance of directions or order of any statutory authority or order or decree of any court of law;*

*(ii) Change in law or compliance of any existing law;*

*(iii) Deferred works in the original scope of work, up to to a maximum period of 2 years after cut-off date, on case-to-case basis;*

*(iv) Deferred works relating to ash pond or ash handling system in the original scope of work;*

*(v) Any liability for works executed prior to the cut-off date, after prudence check of the details of such undischarged liability, total estimated cost of package, reasons for such withholding of payment and release of such payments, etc.;*

*(vi) Force majeure events;*

*(vii) Liability for works admitted by the Commission after the cut-off date to the extent of discharge of such liabilities by actual payments; and*

*(viii) Raising of ash dyke as a part of ash disposal system:*

*Provided that in case of replacement of assets deployed under the original scope of the existing project after cut-off date, the additional capitalization may be admitted by the Commission, subject to prudence check on the following grounds:*

*a) The useful life of the assets is not commensurate with the useful life of the project and such assets have been fully depreciated in accordance with the provisions of this Regulation;*

b) *The replacement of the asset or equipment is necessary on account of change in law or Force Majeure conditions;*

c) *The replacement of such asset or equipment is necessary on account of obsolescence of technology; and*

d) *The replacement of such asset or equipment has otherwise been allowed by the Commission.”*

On going through the above referred regulation, it is clear that the petitioner can approach this Commission seeking approval for additional capital expenditure, if the proposed work is within the original scope and falls within the ambit of 8 counts mentioned therein. According to which the petitioner will succeed in case if the proposed expenditure is for meeting the award of arbitration or change of law compliance or deferred works relating to ash ponds or deferred works for a period of two years after the cut-off date or liability in respect of the works executed prior to cut-off date or for *force majeure* events.

The petitioner has submitted that the additional capital expenditure of Rs. 495 crores is required for construction of quarters to employees is within the original DPR of Rs. 6405.35 crores of KTPS Stage-VII. According to the petitioner, the old quarters could not be vacated by the staff within the period of two years after the cut-off date on account of Covid-19 pandemic and that the petitioner has given priority for construction of project on time, thereby delay occurred. The petitioner tried to plead *force majeure* as one of the grounds for delay. However, the petitioner could not establish and convince this Commission that there existed circumstances beyond the control of the petitioner on account of which the proposed work could not be taken up within the period of two years from the cut-off date. The Covid-19 pandemic has existed during the period from January 2020 to May 2023. If at all, Covid-19 was the cause for the delay in not approaching this Commission, the petitioner could have approached this Commission after the end of Covid pandemic either in the year 2023 or in the year 2024. However, this petition is filed only on 30.08.2025, whereas two years after the cut-off date expired on 31.03.2023. Therefore, the petitioner has not made out any ground to consider for additional capital expenditure under clause 22.2 of Regulation No. 2 of 2023.

It is the further contention of the petitioner that this Commission has approved Rs. 831.45 crores under civil works as per Business plan, Capital Investment Plan,

MYT for 4<sup>th</sup> control period of FY 2019-20 to FY 2023-24 in the order dated 22.03.2022.

However, this Commission has not admitted the additional capital expenditure for civil works of KTPS Stage-VII in the Business plan, Capital Investment Plan, MYT for 5<sup>th</sup> control period of FY 2024-25 to FY 2028-29 in the order dated 29.12.2023 on the ground that the said proposal was for incurring expenditure after the cut-off date. Similarly, in the MYT orders dated 28.10.2024 for the control period FY 2024-25 to FY 2028-29 also, the proposal made by the petitioner for additional capitalization has not been considered. Therefore, this Commission has already declined the requests of the petitioner for additional capitalization in respect of civil works and those orders dated 29.12.2023 and 28.10.2024 have already become final and petitioner has not preferred any appeal. Accordingly, the petitioner cannot be permitted to come forward with another petition seeking additional capital expenditure for construction of quarters.

16. Further the petitioner has invoked Clause 23 of the TGERC Regulation 2 of 2023, which pertains to additional capitalisation on account of revised emission standards. This clause has no relevance to the additional capital cost towards for construction of quarters at KTPS-VII Stage.
17. In view of the foregoing, the Commission is not inclined to approve the additional capital cost towards Construction of Quarters at KTPS-VII Stage.
18. Accordingly, this petition is disposed of.

**This Order is typed to dictation, corrected and signed on this 10<sup>th</sup> day of March, 2026.**

**Sd/-**  
CHERUKURI SRINIVASA RAO  
MEMBER (FINANCE)

**Sd/-**  
RAGHU KANCHARLA  
MEMBER (TECHNICAL)

**Sd/-**  
Dr. JUSTICE DEVARAJU NAGARJUN  
CHAIRMAN

**//CERTIFIED COPY//**

# Annexure-I

## Public Notice

19 DEC 2025

DECCAN CHRONICLE

**BEFORE THE HONOURABLE**  
**TELANGANA ELECTRICITY REGULATORY COMMISSION**  
Vidyut Nyantran Bhavan, G.T.S. Colony, Kalyan Nagar, Hyderabad - 500045.

**TELANGANA POWER GENERATION CORPORATION LIMITED**  
Vidyut Soudha, Khairatabad, Hyderabad - 500082.

**PUBLIC NOTICE**

1. Notice is hereby given to all that the Telangana Power Generation Corporation Limited (TGGENCO) engaged in the business of power generation in the state filed before the Telangana Electricity Regulatory Commission (TGERC) for approval of additional capital cost u/s 62, 64 and 86(1) of the Electricity Act, 2003 read with TGERC (MYT) Regulations, 2023 (Regulation 2 of 2023) a), towards proposed new conveying system and construction of space frame structure raw coal storage shed at BTPS b), towards construction of quarters at KTPS Stage-VII c), for raising additional ash pond bunds at KTPS Stages-V&VI. These filings have been taken on record by the Hon'ble Commission in O.P. No.s 74 of 2025, 78 of 2025 and 75 of 2025.

2. Copies of the said filings are available in the Office of  
i. The Chief Engineer, Coal & Commercial, Room No. 255, TGGENCO, Vidyut Soudha, Khairatabad, Hyderabad - 500082, and at the offices of the Generating Stations of TGGENCO at  
ii. The Chief Engineer, O&M, Kothagudem TPS - V&VI Stages, New Paloncha, Bhadradi Kothagudem (Dt.), Telangana - 507115.  
iii. The Chief Engineer, O&M, Kothagudem TPS - VII Stage, New Paloncha, Bhadradi Kothagudem (Dt.), Telangana - 507115.  
iv. The Chief Engineer, Construction, Bhadradi TPS, Manuguru, Bhadradi Kothagudem (Dt.), Telangana - 507117.

Interested persons may inspect/peruse the said filings and take note thereof during office hours at any of the said offices at free of cost. These proposals are also available on [www.tgenco.com](http://www.tgenco.com) in downloadable form and the same may be accessed at [www.tgerc.telangana.gov.in](http://www.tgerc.telangana.gov.in). A copy of these filings can be obtained from the above offices from 19.12.2025 onwards on payment of charges for photocopying.

3. Objections/suggestions/comments, if any, on the filings, together with supporting material may be sent to the Chief Engineer (Coal & Commercial), Room No. 255, TGGENCO, Vidyut Soudha, Khairatabad, Hyderabad - 500082 in person or through Registered Post so as to reach on or before 09.01.2026 by 5 pm. A copy of the same must also be filed with the Commission Secretary, TGERC at the address mentioned above or at email id [secy-tgerc@telangana.gov.in](mailto:secy-tgerc@telangana.gov.in). The objections/ suggestions/ comments should be duly signed and should carry full name, postal address, e-mail id and contact number of the person(s)/ stakeholder(s) sending the objections/ suggestions/ comments. If the objections/ suggestions/ comments are filed on behalf of any organization or any category of consumers, it should be clearly mentioned. If the objector also wants to be heard in person it may also be specifically mentioned.

4. The objections/suggestions/comments shall be made in the following format:

Sl. No.	BTPS / KTPS Stage-VII / KTPS Stages-V&VI	Para No. in the petition, if available	Proposal of the TGGENCO as made in the petition	Objections/ Suggestions/ Comments

5. The objection/suggestion/comment should accompany the following details:

Name of the Objector	
Correspondence Address	
Email-id	
Contact Number	
Objection filed against [Name of the Unit]	
Whether copy of objection/ suggestion/ comment enclosed?	Yes / No
Whether proof of delivery of copy of objection/ suggestion/ comment at TGGENCO's office enclosed?	Yes / No
Whether Objector wants to be heard in person?	Yes / No

6. The gist of the filings of the TGGENCO seeking approval of additional capital cost a), towards proposed new conveying system and construction of space frame structure raw coal storage shed at BTPS b), towards construction of quarters at KTPS Stage-VII c), towards raising of additional ash pond bunds at KTPS Stage-V&VI are indicated in Schedule - I II & III as given below.

7. Further, in this matter the Telangana Electricity Regulatory Commission intends to conduct a Public Hearing at TGERC Court Hall, Vidyut Nyantran Bhavan, G.T.S Colony, Kalyan Nagar, Hyderabad, Telangana - 500045 on 20.01.2026 (Tuesday) from 11.00 am onwards.

Sd/-  
**CHAIRMAN & MANAGING DIRECTOR**  
TGGENCO

Place: Hyderabad,  
Date: 19.12.2025.

**SCHEDULE-I**  
Additional capital cost towards proposed new conveying system and construction of space frame structure raw coal storage shed at BTPS

Sl. No.	Name of the Work	Amount (Rs. in Crore)
1	Additional capital cost towards new conveying system and construction of space frame structure raw coal storage shed at BTPS	135.87

**SCHEDULE-II**  
Additional capital cost towards construction of quarters at KTPS Stage-VII

Sl. No.	Name of the Work	Amount (Rs. in Crore)
1	Additional capital cost towards construction of quarters at KTPS Stage-VII	495.00

**SCHEDULE-III**  
Additional capital cost for raising additional ash pond bunds at KTPS Stages-V&VI

Sl. No.	Name of the Work	Amount (Rs. in Crore)
1	Additional capital cost for raising additional ash pond bunds at KTPS Stages-V&VI	50.65

DPR R.O.No.929-PP/CL-AGENCY/ADVT/1/2025-26, Dt.18-12-2025

19 DEC 2025

THE HINDU

**BEFORE THE HONOURABLE**  
**TELANGANA ELECTRICITY REGULATORY COMMISSION**  
Vidyut Nyantran Bhavan, G.T.S. Colony, Kalyan Nagar, Hyderabad - 500045.

**TELANGANA POWER GENERATION CORPORATION LIMITED**  
Vidyut Soudha, Khairatabad, Hyderabad - 500082.

**PUBLIC NOTICE**

1. Notice is hereby given to all that the Telangana Power Generation Corporation Limited (TGGENCO) engaged in the business of power generation in the state filed before the Telangana Electricity Regulatory Commission (TGERC) for approval of additional capital cost u/s 62, 64 and 86(1) of the Electricity Act, 2003 read with TGERC (MYT) Regulations, 2023 (Regulation 2 of 2023) a), towards proposed new conveying system and construction of space frame structure raw coal storage shed at BTPS b), towards construction of quarters at KTPS Stage-VII c), for raising additional ash pond bunds at KTPS Stages-V&VI. These filings have been taken on record by the Hon'ble Commission in O.P. No.s 74 of 2025, 78 of 2025 and 75 of 2025.

2. Copies of the said filings are available in the Office of  
i. The Chief Engineer, Coal & Commercial, Room No. 255, TGGENCO, Vidyut Soudha, Khairatabad, Hyderabad - 500082, and at the offices of the Generating Stations of TGGENCO at  
ii. The Chief Engineer, O&M, Kothagudem TPS - V&VI Stages, New Paloncha, Bhadradi Kothagudem (Dt.), Telangana - 507115.  
iii. The Chief Engineer, O&M, Kothagudem TPS - VII Stage, New Paloncha, Bhadradi Kothagudem (Dt.), Telangana - 507115.  
iv. The Chief Engineer, Construction, Bhadradi TPS, Manuguru, Bhadradi Kothagudem (Dt.), Telangana - 507117.

Interested persons may inspect/peruse the said filings and take note thereof during office hours at any of the said offices at free of cost. These proposals are also available on [www.tgenco.com](http://www.tgenco.com) in downloadable form and the same may be accessed at [www.tgerc.telangana.gov.in](http://www.tgerc.telangana.gov.in). A copy of these filings can be obtained from the above offices from 19.12.2025 onwards on payment of charges for photocopying.

3. Objections/suggestions/comments, if any, on the filings, together with supporting material may be sent to the Chief Engineer (Coal & Commercial), Room No. 255, TGGENCO, Vidyut Soudha, Khairatabad, Hyderabad - 500082 in person or through Registered Post so as to reach on or before 09.01.2026 by 5 pm. A copy of the same must also be filed with the Commission Secretary, TGERC at the address mentioned above or at email id [secy-tgerc@telangana.gov.in](mailto:secy-tgerc@telangana.gov.in). The objections/ suggestions/ comments should be duly signed and should carry full name, postal address, e-mail id and contact number of the person(s)/ stakeholder(s) sending the objections/ suggestions/ comments. If the objections/ suggestions/ comments are filed on behalf of any organization or any category of consumers, it should be clearly mentioned. If the objector also wants to be heard in person it may also be specifically mentioned.

4. The objections/suggestions/comments shall be made in the following format:

Sl. No.	BTPS / KTPS Stage-VII / KTPS Stages-V&VI	Para No. in the petition, if available	Proposal of the TGGENCO as made in the petition	Objections/ Suggestions/ Comments

5. The objection/suggestion/comment should accompany the following details:

Name of the Objector	
Correspondence Address	
Email-id	
Contact Number	
Objection filed against [Name of the Unit]	
Whether copy of objection/ suggestion/ comment enclosed?	Yes / No
Whether proof of delivery of copy of objection/ suggestion/ comment at TGGENCO's office enclosed?	Yes / No
Whether Objector wants to be heard in person?	Yes / No

6. The gist of the filings of the TGGENCO seeking approval of additional capital cost a), towards proposed new conveying system and construction of space frame structure raw coal storage shed at BTPS b), towards construction of quarters at KTPS Stage-VII c), towards raising of additional ash pond bunds at KTPS Stage-V&VI are indicated in Schedule - I II & III as given below.

7. Further, in this matter the Telangana Electricity Regulatory Commission intends to conduct a Public Hearing at TGERC Court Hall, Vidyut Nyantran Bhavan, G.T.S Colony, Kalyan Nagar, Hyderabad, Telangana - 500045 on 20.01.2026 (Tuesday) from 11.00 am onwards.

Sd/-  
**CHAIRMAN & MANAGING DIRECTOR**  
TGGENCO

Place: Hyderabad,  
Date: 19.12.2025.

**SCHEDULE-I**  
Additional capital cost towards proposed new conveying system and construction of space frame structure raw coal storage shed at BTPS

Sl. No.	Name of the Work	Amount (Rs. in Crore)
1	Additional capital cost towards new conveying system and construction of space frame structure raw coal storage shed at BTPS	135.87

**SCHEDULE-II**  
Additional capital cost towards construction of quarters at KTPS Stage-VII

Sl. No.	Name of the Work	Amount (Rs. in Crore)
1	Additional capital cost towards construction of quarters at KTPS Stage-VII	495.00

**SCHEDULE-III**  
Additional capital cost for raising additional ash pond bunds at KTPS Stages-V&VI

Sl. No.	Name of the Work	Amount (Rs. in Crore)
1	Additional capital cost for raising additional ash pond bunds at KTPS Stages-V&VI	50.65

DPR R.O.No.929-PP/CL-AGENCY/ADVT/1/2025-26, Dt.18-12-2025





<b><u>Annexure-II</u></b>	
<b>List of Stakeholders who submitted written suggestions and comments before public hearing</b>	
<b>Sl.No.</b>	<b>Name of the Stakeholder</b>
1	On behalf of TGDISCOMs by Chief Engineer (IPC&RAC) TGSPDCL, Corporate Office, 6-1-50, 1st Floor, Mint Compund, Hyderabad - 500 063

<b><u>Annexure-III</u></b>	
<b>List of Stakeholders who submitted suggestions and comments in Public Hearing</b>	
<b>Sl.No.</b>	<b>Name of the Stakeholder</b>
1.	On behalf of TGDISCOMs by Chief Engineer (IPC&RAC) TGSPDCL, Corporate Office, 6-1-50, 1st Floor, Mint Compund, Hyderabad - 500 063